Attachment B: Wanaka Parks & Reserves Capital Programme + Renewals Monthly WCB Update - March 2021			
Project	Details/Description	Projected start date	Projected completion date
Stage 3 Lakefront Development project	Construction began in Feb, piling rig arrived on site last week and the first kerbs have now been poured. Completion due August 2021.	Summer 2021	1/08/2021
Stage 2 Lakefront Development project	Developed design approved by the WCB project	ТВС	ТВС
Playground Renewals	Rotary Playground upgrade works completed 19th March 2021	1/02/2021	30/03/2021
Street Tree Replacement programme, Wāānaka	Programme planning underway	1/08/2020	1/07/2021
TIF Funding project public toilets at Peter Fraser Park & Lake Hāwea Boat Ramp	TIF3 - Replacememt of Peter Fraser Park Toilet complete 19th March 2021. Hawea Boat Ramp toilet upgrade works complete. Norski toilet planned to be installed at the end of Beacon Point in May 2021	9/02/2019	30/03/2021
Wānaka Skate Park repairs and construction of Stage three	Stage 2 upgrade and stage 3 extension is now complete and open to the public.	1/12/2020	20/02/2021