


**INVESTIGATION PIT LOG
TEST REPORT**

Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 7



Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :

Depth (mm)	Geological Description
0-200	Sandy silty Topsoil; Dark brown.
200-1800	Coarse GRAVEL; grey. Loosely packed; bedding; rounded, mostly 20mm in size.
1800-2850	Medium GRAVEL; grey. Loosely packed; clasts up to 200mm.
	End of test pit No groundwater observed, hole damp
Sample recovered at :	
Depth at which scala penetrometer started : 0 metres	



Test Methods	Notes
Determination of Penetration Resistance of a Soil, NZS 4402 : 1988, Test 6.5.2 Inferred CBR values taken from Austroads pavement design manual 1992 Sampling Method: NZS 4407 :1991,Part 2.4.2	IANZ Accreditation does not apply to inferred CBR values or depths greater than 1.5 metres

Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full

**INVESTIGATION PIT LOG
TEST REPORT**



Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 7

Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :



Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full


**INVESTIGATION PIT LOG
TEST REPORT**

Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 8



Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :

Depth (mm)	Geological Description
0-150	Sandy topsoil; dark brown.
150-700	Coarse to medium GRAVEL; grey. Loosely packed; with some large rounded to sub-rounded boulders 500-100mm across. Some schist slabs up to 200mm.
700-3100	Coarse GRAVEL; grey. Moderately packed; sub-rounded up to 200mm in size
	End of test pit No groundwater observed, hole damp
Sample recovered at :	
Depth at which scala penetrometer started : 0 metres	



Test Methods	Notes
Determination of Penetration Resistance of a Soil, NZS 4402 : 1988, Test 6.5.2 Inferred CBR values taken from Austroads pavement design manual 1992 Sampling Method: NZS 4407 :1991,Part 2.4.2	IANZ Accreditation does not apply to inferred CBR values or depths greater than 1.5 metres

Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full

**INVESTIGATION PIT LOG
TEST REPORT**



Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 8

Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :



Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full


**INVESTIGATION PIT LOG
TEST REPORT**

Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 9



Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :

Depth (mm)	Geological Description
0-500	Topsoil; brown/grey
500-1000	Medium to coarse GRAVEL; grey. Moderately to densely packed; well-sorted; rounded to sub-rounded schist gravel.
1000-2750	Medium to coarse GRAVEL; grey. Well packed; well sorted, with sub-rounded schist boulders up to 400mm in size, more commonly 100-200mm.
	End of test pit - hole fretting No groundwater observed, hole damp
Sample recovered at :	
Depth at which scala penetrometer started : 0 metres	



Test Methods	Notes
Determination of Penetration Resistance of a Soil, NZS 4402 : 1988, Test 6.5.2 Inferred CBR values taken from Austroads pavement design manual 1992 Sampling Method: NZS 4407 :1991,Part 2.4.2	IANZ Accreditation does not apply to inferred CBR values or depths greater than 1.5 metres

Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full

**INVESTIGATION PIT LOG
TEST REPORT**



Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 9

Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :



Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full


**INVESTIGATION PIT LOG
TEST REPORT**

Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 10



Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :

Depth (mm)	Geological Description
0-100	Topsoil; dark brown.
100	Very coarse SAND; yellow/white. Bedding, wavy, 2-5mm thick.
100-600	Coarse GRAVEL with some brown silt. Densely packed; rounded to sub-rounded schist gravels.
600-1200	Fine to medium GRAVEL; grey. Moderately packed; rounded to sub-rounded schist gravels.
1200-2100	Medium to coarse GRAVEL, grey. Moderately packed; sub-rounded to angular schist gravels with some 300mm sub-rounded to angular schist.
2100	fine to medium SILT; grey; with some medium, rounded to sub-rounded gravel.
	end of test pit No groundwater observed, hole damp
Sample recovered at :	
Depth at which scala penetrometer started : 0 metres	



Test Methods	Notes
Determination of Penetration Resistance of a Soil, NZS 4402 : 1988, Test 6.5.2 Inferred CBR values taken from Austroads pavement design manual 1992 Sampling Method: NZS 4407 :1991,Part 2.4.2	IANZ Accreditation does not apply to inferred CBR values or depths greater than 1.5 metres

Date tested : 12/10/06
 Date reported : 14/11/06

This report may only be reproduced in full

**INVESTIGATION PIT LOG
TEST REPORT**



Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 10

Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :



Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full


**INVESTIGATION PIT LOG
TEST REPORT**

Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 11



Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :

Depth (mm)	Geological Description
0-200	Sandy, silty topsoil; dark brown with some schist derived gravel
200-700	Sandy coarse GRAVEL; grey. Moderately packed; rounded..
700-2800	Fine to coarse GRAVEL; grey. Moderately packed, rounded with some 200-300mm sub-rounded schist boulders, some up to 800mm
	End of test pit - hole collapsing No groundwater observed, hole damp
Sample recovered at :	
Depth at which scala penetrometer started : 0 metres	



Test Methods	Notes
Determination of Penetration Resistance of a Soil, NZS 4402 : 1988, Test 6.5.2 Inferred CBR values taken from Austroads pavement design manual 1992 Sampling Method: NZS 4407 :1991,Part 2.4.2	IANZ Accreditation does not apply to inferred CBR values or depths greater than 1.5 metres

Date tested : 12/10/06
Date reported : 14/11/06


This report may only be reproduced in full

**INVESTIGATION PIT LOG
TEST REPORT**



Project : 3 Parks Development
Location : Wanaka
Client : Mitchell Partnerships
Contractor : Nichols Landscaping
Sampled by : Mark Darcy and Kim Martelli
Date Sampled : 12/10/06
Pit number : Test Pit 11

Project No : 6CWM03.46 006DD
Lab Ref No : OPU.D6/14
Client Ref No :



Date tested : 12/10/06
Date reported : 14/11/06

This report may only be reproduced in full